QC-ABSTRACT

Name of Work:- :Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Flyover, BBMP, Bangalore

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	9.72 Cum	1	1	Cement
					Sand, Aggregates
2	Steel	3.18 Tonne	1	1	-
3	M20	25.44 Cum	3	3	Concrete Cube Compressive Strength
4	Blocks 8"	53.33 Sqm	1	1	Compressive Strength
5	Vitrified Tile	592.89 Sqm	1	1	-

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for every 50 Cum

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned with CamScanner